

Umatilla Morrow Gilliam Counties Utility Coordinating Council

MEETING MINUTES: 5/18/2022

	Call to Order: By: <u>Jeff Brown</u> At: Mac's Bar & Grill Banquet Room
	oxtimes President $oxtimes$ Vice President $oxtimes$ Member
1.	Introductions: Board and all members present: (7 today)
	Jeff Brown, President City of Pendleton
	Doug Triebelhorn, Vice-President Pacific Power
	Tim Simons City of Pendleton
	Kurtis Hansen Cascade Natural Gas
	Roger Johnson Cascade Natural Gas
	Ben Rodriguez Williams NW Pipeline
	Jutta Haliewicz, Secretary/Treasurer City of Pendleton
2.	Review minutes: Motion to approve \square "as submitted" or \boxtimes "as revised" (check one)
	Correction: Correction to Treasurer's Report; March ending balance should be \$1,334.73
	a. By Doug Triebelhorn seconded by Tim Simons
	b. Discussion – $\boxtimes Y / \square N$, \boxtimes motion carried (check one)
3.	Treasurer's Report: Beginning Balance \$ 1,334.73 Ending Balance \$ 1,241.51
	a. Changes: See April Treasurer's report (attached)
4.	Damages/Near Misses: Roger reported USIC (Charter) is not performing locates in Hermiston.
5.	P & E Report (Publicity & Education) / Upcoming Events / Meetings: The Movie in the Pari
	poster was provided by Jutta. Our Council is sponsoring Star Trek which will be shown on Augus
	12 th at Community Park.
	Jutta hasn't had time to order t-shirts yet but hopes to this week. Hopefully we will have thos
	for the Movie in the Park.
6.	State Business: Jeff attended the OUNC Board meeting on May 11th at Wildhorse Resort & Casing
	in Pendleton. He reported that the ITIC locate request rules are about to change, effective July 1s
	After July 1st they will no longer accept faxes. Doug mentioned Pacific Power was having trouble
	with the ITIC program. Jeff stated the new program is much easier to use and takes half the time to
	submit a locate request.
<i>7.</i>	Presentation: None
8.	Projects:
	City of Pendleton:
	Pratt Project (Former USFS Bldg behind Burger King) – 33 unit apartment building remodel – under
	construction
	Creekside Estates (Jim Whitney) – off SW Kirk Avenue/SW 37 th Street – 14 lot subdivision – to go
	before Planning Commission May 26 th
	South Hill Commons Project (Franklin Grade Road) – in design stage
	Bane subdivision (SW Tutuilla Road) – has applied for another new single-family dwelling permit Mini-mart/Gas station next to Garner's (2316 SE Court Place) – ongoing
	ivini-matricias station next to Garner's 123 to SE Court Place) — Ongoing

City of Pendleton (continued):
Pendleton Estates Phase III-VIII (SW Nye Ave, SW 12 th St, SW 14 th St extensions) – 144 residential lots
and 72 condo units - waiting on final design for review
New subdivision (Barfuss) – 17 acres off Tutuilla Rd (between Bane's property and Sunridge Middle
School) – 30+ lots – application submitted – to go before Planning Commission May 26 th
Tutuilla Creek sewer line crossing for the Barfuss subdivision – in permitting stage with DSL/DEQ/Army
Corp of Engineers/U.S Fish and Wildlife Service
Astro gas station (1302 Southgate) – demolition and rebuild new station, mini-mart and sub shop –
possibly this year; up to 1 year delay in ug storage tanks – no new information
Community Park parking lot improvement project (SW 41st St by tennis courts) – City has received
FEMA funding for these improvements; storm drain improvements to be completed first – late
summer 2022
Byers Avenue (SE 6 th St to Main) – more water line/storm line replacements week of June 6 th ; street
reconstruction project bids due June 9th
Interpath Lab (2490 SW Perkins Ave) – new building for medical supplies – under construction
NW Despain Avenue reconstruction project (N Main St – NW 7 th St) – out to bid next year
Windwave/CTUIR fiber installation project – from Main St (Pendleton) to CTUIR Governance Center –
moving forward
2021 Street Overlay Project – Central Washington Asphalt – still need to complete punchlist
2021 URD Street Reconstruction Project – Nelson Construction – still need to complete punchlist
2022 Street Paving/Rebuild/Slurry Seal Projects – Overlay project awarded to American Rock Products –
construction to start May 23 rd ; Slurry Seal project awarded to Doolittle Construction – construction
to start June 25th
Westgate Apts/Ivanov – 200 units constructed in three phases – dirt work started – need to relocate
power line and easements for power, gas, phone
Wildflower Apts (SW 18 th St next to cemetery) – 80 units, 6 bldgs – ongoing
Townhouses (SW 12 th Street) – construction ongoing
Tutuilla Heights Subdivision Phase 1 (SW 17 th Pl off SW Perkins Ave) – several SFD under construction
Radisson Hotel (4343 NW A Ave, Airport) – McCormack Construction – ongoing – almost completed
Katelyn (formerly Blakely) Addition Phase I (SW 18 th St) – 25 lots – new SFD construction ongoing
Airport reservoir/pump station project (Old Airport Road) – Rotschy, Inc. – mobilizing; moving dirt
New storm water trunk line (NW 7 th and 8 th St) – first phase: NW 7 th from River to Furnish Ave – this fall
SW Houtama Road Water Line Project – awarded to Silver Creek Contracting Pail Car Pridge Penlacement Project – awarded to Silver Creek Contracting — work to start soon
Rail Car Bridge Replacement Project – awarded to Silver Creek Contracting – work to start soon Drying Beds Improvements Project (Waste Water Treatment Plant) – awarded to Mike Becker General
Contractor – work to start soon
Contractor – work to start soon
Pacific Power:
South Hill Commons (SE 10 th Street/Franklin Grade Road) – 72 apartments plus a group home
Drying Beds Improvements Project (City of Pendleton) – relocating one power pole
Sunrise Estates Phase III (Umatilla) – 40 lots – received plans
Barfuss subdivision (Pendleton) – 17 acres north of Sunridge Middle School – 30+ lots – Barfuss is
revising plans
Ghosttown Organix (2515 NE Riverside Pl, Pendleton) – service upgrade – no update – on pause
Wildhorse Resort and Casino – reroute ug in back of casino for new 10,000 sf office and storage bldg –
no update – waiting on service line agreement
Dollar General (181 NW Birch St, former hardware store, Pilot Rock) – in process
Blue Mtn Electric remodel (515 SW 4 th St, former flour mill, Pendleton) – oh to ug conversion
Athena (behind PGG building) – 100' oh to ug conversion – City is requiring this conversion per
ordinance which requires all new utilities to be installed ug
Athena Mini-Mart – wants second source of power for car chargers and solar panels; City will allow a
new pole but no overhead lines
City of Echo – sewer pump station upgrades by City Hall – oh to ug conversion
Nobles RV Park (Umatilla) – River Road by Wastewater Treatment Plant – 62 lots – no update

-	Pacific Power (continued):
-	McClanahan Heights (Umatilla) – 326 lots – to be built in multiple phase; 72 are Pacific Power, the
-	remaining will be UEC – working on PUC contract Wildflower Apts (SW 18 th St, Pendleton) – 80 units, 6 bldgs – new services; 3 street lights – installing
-	vaults and conduits
-	Interstate Concrete & Asphalt (Pendleton) – 1,500' oh to ug conversion – no updates
-	Radisson Hotel (by Airport, Pendleton) – new service – no updates
-	Nixyaawi Subdivision (CTUIR) – 60 lot subdivision south of new school – ongoing
-	New Airport Reservoir and Booster Pump Station (City of Pendleton on old Airport Road) - mobilizing
-	Katelyn Addition (Pendleton) – 25 lots – still missing a portion of conduit
-	Bumble B Estates (Stanfield) – 64 lots – 38 are Pacific Power; remaining are UEC – construction started
-	City of Umatilla (behind City Hall) – oh to ug conversion in alley – one to two blocks
-	Westgate Apartments (Pendleton) – new service - redesigning
-	New housing project (Mission Road, CTUIR) – 12 – 14 unit apartment buildings
-	Cascade Natural Gas:
-	Airport Reservoir and Booster Pump Station Project (Pendleton) – will be moving regulator station on
-	Old Airport Road out of project area and retiring old gas line
-	2022 Street Projects (Pendleton) – to pothole lines early 2022 to verify locations and depths
-	ODOT (Pendleton) – ADA curbs project – Court Avenue - relocating and abandoning lines
	Bore across Umatilla River/Westgate Drive Pedestrian Bridge to NW Carden Avenue (Pendleton) – no
_	update_
_	Westgate Apartments (Pendleton) – rerouting line soon
_	Interpath Lab (Pendleton) – new warehouse for medical supplies
<u>.</u>	Eastgate Mini-mart (Pendleton) – new service
_	McClanahan Heights (Umatilla) – 326 lots – to be built in multiple phase;
_	Tidewater (Boardman) – new condo's – moving gas line
-	New Subdivision (Willowfork Drive, Boardman) – RBS Construction
_	Dollar General (Stanfield)
-	Family Dollar (Irrigon)
-	O'Reilly's (Milton-Freewater
-	New Fire station (Weston)
-	Williams NW Pipeline:
-	No new projects
9. 0	Old Business: None
10 A	New Business: None
IU. N	TO DUSTITIONS 110HC
	Good of the Order: The next meeting will be noon Wednesday, June 15, 2022, at Mac's Bar and
<u>G</u>	Grill Banquet Room, Pendleton.

Meeting adjourned at: 1:06 pm

UMATILLA, MORROW, GILLIAM COUNTY UTILITIES COORDINATING COUNCIL

TREASURER'S REPORT April 1, 2022 – April 30, 2022

Beginning Balance: April 1, 2022\$	1,334.73
Revenue:\$	0.00
Total Revenue:\$	0.00
Balance:\$	1,334.73
Expenses: Mac's Bar and Grill\$ Members lunches – April meeting	93.22
Total Expenses:\$	-93.22
Ending Balance: April 30, 2022 <u>\$</u>	<u>1,241.51</u>

Respectfully submitted,

/s/ Jutta Haliewicz Secretary/Treasurer